


ASSESSMENT CRITERIA	SCORING				PDM
	0	5	10	20	
Scope and key objectives	No change to project	Limited and minor changes to project	Widespread and major changes to project	Significant change to project	5
Targets	No risk to achievement	Short-term, limited impact to achievement	Widespread, but relatively short term impact on achievement	Significant, long-lasting impact on achievement	10
Timescales	No foreseeable delays	Potentially minor delays (0-6 months)	Potentially major delays (6-12 months)	Potentially significant delays (1 year+)	5
Reputation if project fails to deliver	No negative impact	Local and limited negative impact	Regional and limited negative impact	Significant impact	5
Stakeholders/partnerships commitment	No issues	Limited and minor issues	Widespread and major issues	Significant issues	10
Project costs	No variance	0-10% variance	10-20% variance	20%+ variance	5
Procurement	No impact	Minor impact	Major impact	Significant impact	5
Staff resourcing	No impact	Limited impact	Widespread and major impact	Significant impact	0
				TOTAL	45
					C

ASSESSMENT CRITERIA	Scoring guide				PDM
	0	5	10	20	
Scope and key objectives	No change to project	Limited and minor changes to project	Widespread and major changes to project	Significant change to project	5

Targets	No risk to achievement	Short-term, limited impact to achievement	Widespread, but relatively short term impact on achievement	Significant, long-lasting impact on achievement	10
Timescales	No foreseeable delays	Potentially minor delays (0-6 months)	Potentially major delays (6-12 months)	Potentially significant delays (1 year+)	5
Reputation if project fails to deliver	No negative impact	Local and limited negative impact	Regional and limited negative impact	Significant impact	5
Stakeholders/partnerships commitment	No issues	Limited and minor issues	Widespread and major issues	Significant issues	10
Project costs	No variance	0-10% variance	10-20% variance	20%+ variance	5
Procurement	No impact	Minor impact	Major impact	Significant impact	5
Staff resourcing	No impact	Limited impact	Widespread and major impact	Significant impact	0
TOTAL Intervention Movement					45
					C
					-

Impact score October					
Yr Egin	Campuses	Digital	HAPS	SI & LCG	LSWBD
20	5	0	5	5	0
10	5	5	5	5	5
0	5	5	5	5	5
10	10	10	10	10	20
0	5	5	0	0	0
0	5	5	5	5	5
0	5	10	5	5	5
0	5	5	5	5	5
40	45	45	40	40	45
C	C	C	C	C	C

Impact score January					
Yr Egin	Campuses	Digital	HaPS	SILCG	Pentre Awel
20	5	0	5	5	0

10	5	5	5	5	5
0	5	0	5	5	5
5	10	10	10	10	20
0	5	5	0	0	0
5	5	5	5	5	5
5	5	5	5	5	5
0	5	5	5	5	5
45	45	40	40	40	45
C	C	C	C	C	C
	-		-	-	-


Swansea Waterfront	Skills
0	10
20	5
5	5
20	5
10	0
5	0
5	5
10	5
75	35
B	C


Swansea Waterfront	Skills
0	10

Oct-20
Jan-21
Change

20	5
5	5
20	5
10	0
5	0
5	5
10	5
75	35
B	C
-	-

Number of Red Risks Identified by In

Scope and key objectives	Targets	Timescales	Reputation if project fails to deliver	Stakeholders/ partnerships commitment
7	10	4	11	10
7	10	5	11	10
-	-		-	-

Impact Criteria			total Red Risks
Project costs	Procurement	Staff resourcing	
4	2	3	51
4	2	2	51
-	-		-

Swansea Bay City Deal COVID-19 Economic Impact Assessment

Version control: V1.3
Assessment date: 05/10/2020
Completed by:

Project phase:
Review date(s):

The Covid-19 impact assessment is the method used by the Swansea Bay City Deal to assess the potential impact of the COVID-19 pandemic on the nine projects and overarching City Deal programme. Recognising that the national and regional economic recession has impacted the ability to support and stimulate national and regional economic growth and attract inward investment during these times.

The assessment will assure the viability and successful delivery of the City Deal projects during the crisis and recovery. This assessment will compliment existing City Deal governance procedures and documentation and any Covid-19 related risks. This assessment will be undertaken in consultation with all relevant stakeholders. It is envisaged that risks impacting the project and mitigations to overcome them will be dealt with in a timely manner. Where in place significant pressures on the project or overarching programme such as significantly changing the project outputs, significant stage gate delays or continued commitment from key stakeholders, will be assessed and escalated to Joint Committee for appropriate intervention and decision. In the event that a project is exposed to significant risks, a project and finish group will be established to gather evidence, identify mitigations and determine an appropriate course of action.

The process to gather the required information, assess its impact and determine appropriate mitigations and interventions is as follows:

1. Define assessment scope and areas of focus
2. Identify key risks in the Risk Assessment worksheet and assess the level of risk associated with each risk
3. Analyse the potential impact of these risks in the Impact assessment worksheet
4. Identify corrective action and level of intervention
5. Report to Joint Committee, Programme Board and Economic Strategy Board
6. Disseminate findings regionally and to Welsh and UK Government

fact that the Covid-19 crisis has on each of
covery will rely upon City Deal projects to
res of uncertainty.

ecovery stages of the Covid-19 pandemic.
-19 recovery plans for all primary
with at project level. Any risks deemed to
t scope, significant variance in the defined
ed by the Regional Programme Office and
l to have significant risk and impact, a task
urse of action.

decisions is outlined below:

[Redacted]

ciated with each

ksheet

[Redacted]

rd

[Redacted]

Identify project risks associated with the Covid-19 in the table below and determine to what extent they affect

Note: Once the above is complete, move to the Impact assessment matrix worksheet before completing the Corrective

Ref No.	Risk	Scope and key objectives	Targets	Timescales
Life Science & Well-being Campuses				
R001	There is a risk that project partners will be less engaged with the project development and governance due to competing priorities	Low	Low	Medium
R002	There is a risk that wider stakeholders including private sector will be less engaged with the project	Medium	Medium	Medium
R003	There is a risk of under demand of incubation space	Medium	Medium	Low
R004	There is a risk that there will be a delay in the preparation of the business case	Low	Low	Medium
R005	There is a risk that there will be a delay in the approval of the finalised business case through partner governance and regional office governance	Low	Low	Medium
R006	There is a risk that there will be insufficient resourcing to progress the project including human resource	Low	Low	Medium
R007	There is a risk that there will be significant unmet requirements for digital connectivity of any development	Medium	Low	Low
R008	There is a risk that cofinancing of later stages may be delayed/reduced due to weakened economy	Medium	Medium	Medium
Digital Infrastructure				
1	Project funding is reduced or removed as a result of Covid19 and it's economic impact.	High	High	High
2	The Digital Project is no longer treated as a priority by the region and/or individual partners.	Low	Low	Medium

3	Telecommunications providers reduce activity and investment in Digital Infrastructure as a result of the economic downturn.	Low	Low	Medium
4	Delay in the approval of the finalised business case through partner governance and regional office governance	Low	Low	Medium
Homes As Power Stations				
1	Economic downturn - housing market decline	Medium	Medium	Medium
2	Economic downturn - affects the supply chain	Medium	Medium	Medium
3	economic downturn - building cost increases / less able to afford technologies due to viability issues	Medium	Medium	Medium
Supporting Innovation & Low Carbon Growth				
1	Economic downturn	Medium	Medium	Medium
2	Reduced demand for business premises	Medium	Medium	Low
3	Availability of external funding	Medium	Medium	Medium
4	Rise in construction costs	Medium	Medium	Low
5	Delays in project programme	Medium	Medium	Medium
6	skills and capacity issues in terms of project delivery	Low	Low	Medium
7	revised industry requirements	Medium	Medium	Medium
8	reduction in service needs and commercial opportunities	Medium	Medium	Low
9	delay in obtaining relevant approvals	Medium	Medium	Medium
10	technological advancements	Medium	Medium	Low
Pentre Awel				
1	Higher Education sector becomes financially compromised	Medium	Medium	Low

2	Ability to secure institutional funding	Medium	Medium	Medium
3	Uncertainty in construction sector/costs	Low	Low	Medium
4	Delays in project programme	Low	Medium	Medium
6	Changed partner priorities owing to COVID-19	Low	Low	Low
7	Delay in securing approval for City Deal Funding	Low	Medium	Medium
Skills & Talent				
1	Ability of training providers to deliver necessary training with the new restrictions following on from Covid 19 restrictions.	Medium	Low	Medium

2	shortage of teachers/lecturers qualified to teach the level of new technology training required by businesses	Medium	Medium	Medium
Yr Egin				
1	Unpredictable/unknown economic impacts	High	High	Medium
2	Reduced occupier demand	High	High	Medium
3	Availability of external funding	Medium	Medium	Low
4	Rise in construction costs	Low	Low	Low
5	Delays in project programme	Low	Low	Medium
6	Ability to collaborate effectively with partners	Medium	Medium	Low
7	Skills and capacity issues in terms of project delivery	Low	Low	Medium
8	Changed industry requirements	High	High	High
9	Reduction in service needs and commercial opportunities	High	High	Medium
10	Delay in obtaining relevant approvals	Low	Low	Medium
Swansea City & Waterfront Digital District				
1	Construction Delays	High	High	Medium
2	Contractor Failure	Low	Medium	High
3	Anchor failure	Medium	High	High
4	Other Tennants	Medium	Medium	Medium
5	Project Outputs	Medium	High	Medium
Pembroke Dock Marine				
PDM_1	Inability to progress with survey work critical for design progress for key infrastructure elements (e.g. Ground Investigations for slipway)	Medium	Low	Medium
PDM_2	Risk of not completing the PDI slipway component by the end of the current ERDF period	Medium	Low	Medium

PDM_3	Delay in progress from key industry stakeholders and inward investors	Low	Low	Low
PDM_4	Delay in progress from key additional benefit projects like Milford Haven: Energy Kingdom, SELKIE, South Wales Industrial Cluster and Celtic Sea Cluster development. (potentially due to furloughing of staff at partner organisations)	Low	Low	Low
PDM_5	Supply chain companies go into 'hibernation' making it difficult for MEECE and META to engage in innovation-support activities.	Low	Medium	Low
PDM_6	SMEs being supported by MEECE and META become 'Enterprises in difficulties' and therefore ineligible for support from ERDF funding	Low	Medium	Low
PDM_7	Universities do not sign up to MEECE collaboration agreement because of uncertainty of, or late confirmation of SBCD funding.	Medium	High	Low
PDM_8	Floating wind Project Developers delay or cancel potential projects in Welsh waters due to inability to make progress on technical aspects due to supply chain shutdown.	Medium	Medium	Medium
PDM_9	PDZ Objectives - with significant SBCD approval delay, floating offshore wind (FLOW) market leaves PDZ behind and public sector money impact is significantly diluted	High	High	Medium
PDM_10	Delay in consents due to the third party resource issues to review and respond within statutory time limits	Low	Medium	Medium

PDM_1 1	inability to progress with submission of consents due to need for more survey work that can not be completed until restrictions are lifted	Low	Low	Medium
PDM_1 2	Increase in cost due to having to pay for acceleration charges from consultants to maintain delviery timescales	Low	Low	Medium
PDM_1 3	Increase in cost for construction and service due to high demand of contractors and consultants during recovery phase as a result of market forces competing to regain control of project costs and programs	Low	Low	Medium
PDM_1 4	PDZ Consents - approval delay together with COVID-19 constraints critically prejudices PDZ consent programme	Medium	Medium	High
PDM_1 5	Delay in progress towards finalising terms and conditions and associated documentation (collboaration agreement etc)	Medium	Medium	Medium

SBCD Portfolio Covid-19 Risk Assessment

at the impact criterion (blue shaded section):

action section (red shaded section)

Impact Criteria				
Reputation if project fails to deliver	Stakeholders/ partnerships commitment	Project costs	Procurement	Staff resourcing
Medium	Medium	Low	Medium	Medium
Medium	Medium	Low	Medium	Low
Medium	Medium	Low	Low	Low
Medium	Medium	Low	Low	Medium
Medium	Medium	Low	Low	Medium
Medium	Medium	Low	Low	Medium
Medium	Low	Medium	Medium	Low
Medium	Low	Low	Medium	Low
High	High	High	High	High
Medium	Medium	Low	Low	Medium

Medium	Low	Medium	Medium	Low
Medium	Medium	Low	Medium	Medium
Medium	Low	Medium	Low	Low
Medium	Low	Medium	Low	Low
Medium	Low	Medium	Low	Low
Medium	Low	Medium	Low	Low
Medium	Low	Low	Low	Low
Medium	Low	Medium	Medium	Low
Medium	Low	Medium	Medium	Low
Medium	Low	Medium	Medium	Low
Medium	Low	Low	Low	Medium
Medium	Low	Medium	Medium	Low
Medium	Low	Low	Low	Low
Medium	Low	Medium	Low	Low
Low	Low	Low	Low	Low
Medium	Medium	Low	Low	Medium

High	Low	Low	Low	Low
Low	Low	Medium	Medium	Low
Medium	Low	Low	Low	Low
Low	Low	Low	Low	Low
High	Low	Low	Low	Low
Medium	Medium	Low	Low	Medium

High	High	Low	Low	Medium
------	------	-----	-----	--------

Low	Low	Medium	Low	Low
Medium	Medium	Medium	Low	Low
Medium	Low	Low	Low	Low
Low	Low	Medium	Medium	Low
Low	Low	Low	Low	Low
Medium	Medium	Low	Low	Low
Medium	Low	Medium	Medium	Medium
Low	Medium	Low	Low	Low
Medium	Medium	Low	Low	Low
Low	Low	Medium	Low	Low

High	High	Medium	Low	Low
High	High	High	Low	Medium
High	High	Medium	High	High
Medium	Medium	Medium	Low	Medium
High	High	Medium	Low	Medium

Fund

Low	Low	Medium	Low	Low
Low	Low	Medium	Low	Low

Investm

Low	Medium	Low	Low	Low
Low	Low	Low	Low	Low
Low	Low	Low	Low	Low
Medium	Low	Low	Low	Low
High	High	Low	Low	Medium
Medium	Medium	Low	Low	Low
High	Medium	Low	Low	Medium
Consent & Co				
Medium	Medium	Medium	Medium	Low

Low	Medium	Low	Low	Low
-----	--------	-----	-----	-----

Low	High	High	Medium	Medium
-----	------	------	--------	--------

Low	High	High	Medium	Medium
-----	------	------	--------	--------

Low	Medium	Low	Low	Low
-----	--------	-----	-----	-----

Project

Medium	Medium	Low	Medium	Low
--------	--------	-----	--------	-----



Correct
Risk mitigation(s)
A new Campuses project governance and working group structure has been established and we are working with our colleagues particularly in health to ensure continued engagement and participation is facilitated virtually at suitable and convenient times.
An engagement strategy is being developed with regards to private sector supported by Life Science Hub Wales. This remains a priority.
Continued engagement of private sector demand for incubation space in line with the developing private sector engagement strategy. Modelling continues of required proportion of incubation space within developments
A new working group has been formed to bring together the efforts to support the ongoing work to develop a revised business case
Continuous mapping and scheduling to ensure approval at required governance meetings is up to date and are being undertaken.
A review will be undertaken to ensure where possible there is sufficient resourcing to progress the project in line with plan
Further engagement will be undertaken with the Digital theme to ensure that all requirements are captured. Link in with existing digitally led projects.
Continued engagement with key stakeholders and scope maximised to attract investment opportunities
Seek assurances from regional office, Welsh and UK Government regarding Project funding.
Continue to engage and build effective relationships with all partners and stakeholders, ensuring alignment with their priorities.

Continue to engage with the Telecommunications industry, monitor the market and it's activity.
Pathway mapping and scheduling to ensure approval at required governance meetings is being undertaken.
Close engagement with private and public sector
Close engagement with private and public sector - establish regional supply chain to ensure sustainability
Flexible technology package - ensure affordability
Low Carbon as C 19 recovery plan
Evidence of demand. Private Sector engagement plan in place and regular review
Policy alignment to ensure funding is available
Ongoing engagement with contractors
Project management
Project management
ongoing engagement with industry
stakeholder / private sector engagement plan
policy alignment / decision making process
ongoing engagement with industry
<p>The courses under development for Pentre Awel are in areas of targeted skills shortages and which have been critical to the COVID-19 effort. Courses to be included are amongst those targetted for growth. Subsequently, projected student numbers/throughput at the Village are likely to be maintained. We will engage with our academic partners to understand and manage any impact and to ensure that the project benefits from any linked growth in student numbers.</p> <p>Education, Skills and Training programmes can be apportioned across number of HE providers should the need arise.</p>

Prior to covid positive feedback received from selected funders. One of which has re-engaged and is currently preparing funding bid. The understanding is that this type of investment is likely to be more attractive going forward than for example office/retail investment. Financial consultant maintained to ensure a proactive approach to securing institutional investment.

The construction of phase one will be procured through the South West Wales Contractors Framework, Lot 1. The companies have been assessed ahead of inclusion on the framework and there is no indication that this situation has changed. Suggestions are that price competition will be keen in the timescale proposed.

Consultants Arup will be able to undertake informal pre-market engagement with contractors to ascertain their recovery period and ability to mobilise within the current project programme.

Momentum has been maintained. RIBA stage 3 work has been submitted, distribution of report has commenced to Directors and will be sent for specialist internal oversight as appropriate. Ecology work commissioned and assessed for social distancing to ensure the requisite surveys and pre-commencement works can be undertaken over the summer months. This will avoid any delay in construction commencing on site.

COVID-19 may have an impact on construction contractors ability to mobilise to current project programme.

The areas of work under consideration are those focused on health research (e.g. respiratory).

Design specification to be updated as appropriate throughout RIBA stage 4 to reflect partners' priorities. This will ensure Pentre Awel is fully optimised to meet the latest research, health and education requirements.

Full Business Case redrafted and prepared for resubmission. Business case identified as a priority for gateway process.

Identify new ways of delivering training

Develop training immediately for the teachers and lecturers utilising existing courses prepared in colleges and universities outside of Wales and work in partnership to upskill the staff

Monitoring/industry analysis

Dialogue with industry/occupiers. Change of project delivery scale and scope potentially needed

Limited impact but maintain dialogue with funders

Reduce scope to contain within budget

Maintain current programme. Low risk event

Maintain current effective dialogue with partners. Low risk

Monitor project team capacity

Dialogue with industry/users. Potentially change scope in line with new requirements

Dialogue with industry/users. Potentially change scope in line with new requirements

Maintain current project planning. Low risk likelihood

Work with contractor

Enter deed with Cont

Meet regularly

Marketing process

Review and monitor

Key Outputs

timescales based on further 6 month delay.

Could push completion of defects liability period outside December 2023 meaning any costs incurred outside this period would be ineligible for WEFO funding. MHPA quantifying the potential cost of this based on the current delivery profile. Potential to pay consultants acceleratory costs to pull timeline back into line. Potential to also modify slipway construction method to achieve result quicker. These measures will be best finalised once Principle Contractor is procured after detailed design at the end of 2020 - Q1 2021

Key Objectives

Continue dialogue with project developers and public stakeholders (TCE, BEIS, Treasury) to maintain momentum.

Identified as low across the board as project has already secured more than its target for years 1 and 2. However partners will maintain close dialogue with project leads sharing risk registers & adapt mitigation in collaboration with key partners.

Concentrate on 'active' companies, such as grant-funded or equity-funded organisations. Focus on innovation projects that require little direct input from target companies, but that can provide them with benefits when they leave 'hibernation'.

Governance processes require us to check SME finances. Projects can be paused to allow SMEs to recover their financial positions.

ORE Catapult continues without university partners, with a smaller project, narrower scope and less likelihood of a long term legacy presence.

Continue dialogue with project developers and public stakeholders (TCE, BEIS, Treasury) to maintain momentum.

Consider PDZ FLOW fit in light of delay, and be prepared to adjust project objectives and business plan, through Project Change Request (PCR)

Consent Management

Maintain dialogue with key stakeholders throughout consent process & manage expectation and key messaging around need for timely determination

Not currently an issue but potentially could be if the situation continues for more than 6 months.

Costs

review project timescale to see if delay in project end date possible. if not, assess the pros and cons of paying acceleration and make case to stakeholders for additional intervention if required.

potential to delay construction works planning in the immediate term out beyond period of 'economic bounce' to allow for supply demand curve to settle

Review PDZ Consent programme in the light of FLOW market analysis, and adjust programme to conform with ERDF funding timeline

Governance

maintain regular dialogue within PDM partners and key stakeholders via Teams etc to maintain progress on project governance work during restrictions

ive action		
Requirements for recovery	January Update	Review Date
Restated statement of comittment from all partners	Regular quorate meetings continue virtually with individual discussions with key partners as necessary.	Jan-21
Developemnt and implementation of engagement strategy	Initial teaser video developed, engagement strategy/plan to be defined.	Jan-21
Review of demand	Ongoing review of demand in line with the above.	Jan-21
Fully functioning working group supporting project	Working group continues to meet with maxium support, revised outline business case developed, meetings continue to support project developments.	Jan-21
Pathway mapping agreed and agenda confirmed	Pathway schedule being defined for 2021.	Jan-21
Resourcing requirements of project to be defined	Engagement with PMO, for appropriate additional resource.	Jan-21
Digital considerations for Campuses project to be drafted	Exisiting digitally led project drafted, pending consideration.	Jan-21
Review longer-term plans	Review of longer-term plans continues.	Jan-21
Assurances recieved regrading security of Project/Deal funding.	Assurances remain with no reason to belive otherwise at this point.	Jan-21
Restated statement of commitment from all partners and stakeholders.	Clear regional commitment to investment in Digital Infrastructure remains.	Jan-21

Consistent or increased activity and investment from Telecommunications sector.	Consistent or increased activity and investment from Telecommunications sector ongoing.	Jan-21
Governance structure, pathways and timelines agreed and adhered to.	Ongoing adherence to Governance structure, pathways and timelines.	Jan-21
Housing market recovery	Housing market recovery	Jan-21
Local supply chain development	Local supply chain development	Jan-21
revised cost model / technology specification	revised cost model / technology specification	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Align to C 19 economic recovery plans,	Align to C 19 economic recovery plans,	Jan-21
Proactive dialogue and fast track any new subject areas identified as having potential for growth. Maintain links with Universities to inform current round of their Higher Education and Improvement Wales (HEIW) growth bids.	All MoUs confirming intent to delivery at Pentre Awel aligned with their strategic objectives and Business Case. Heads of Terms discussions underway.	Jan-21

Proactive management of approach to investors to ensure that CCC can maintain flexibility to progress with optimal funding in the changing market.	Planning complete funding anticipated to be confirmed March/Apri.	Jan-21
Ongoing market monitoring. Advanced notification to contractors on the SWWRCF ahead of procurement exercise. Proactive management through procurement process	Significant Early Market Engagement undertaken with contractors Nov-Dec 2020. Feedback used to inform procurement strategy.	Jan-21
	Business Case submitted to UK/WG. Decision awaited. Tender documentation in preparation - target for publication in January 2021.	Jan-21
Dialogue ongoing to ensure Pentre Awel provides a pipeline of education and skills programmes. Via community benefits, we will ensure that the project/contractor supports the emerging COVID-19 jobs market by offering apprenticeships, placements and skills development programmes. Joint business planning with research partners. Explore further covid-19 related opportunities.	Continued dialogue with education, business and research tenants. Ensuring compliance with the outputs and CSF of the City Deal buiness case and the strategic priorities of the organisations.	Jan-21
Business Case submitted to City Deal and CCC governance structure. Approval gained from ESB, Programme Board, Executive Board and Joint Committee Presentation to Full Council held November 2020.	Business Case submitted to UK/WG. Decision awaited. Feedback session with Govts 18/01/2021.	Jan-21
capital funding for equipement to allow for on line delivery of training.	capital funding for equipement to allow for on line delivery of training.	Jan-21

Funding and the willingness of teachers/lecturers to be upskilled.	Funding and the willingness of teachers/lecturers to be upskilled.	Jan-21
Demand levels post-Covid	Economic outlook remains highly uncertain	Jan-21
Demand levels post-Covid	Creative Sector demand study commissioned	Jan-21
Funding commitment or reduce scope	No change	Jan-21
None	Procurement risks raised to Medium	Jan-21
None	No change	Jan-21
None	Timescale impact risk reduced to Low	Jan-21
None	No change	Jan-21
Specification of demand post Covid. Likely permanent change	Timescales risk raised to High	Jan-21
Specification of demand post Covid. Likely permanent change	Timescales risk raised to Medium	Jan-21
None	No change	Jan-21
Working practice	Working practice	Jan-21
Copm ASAP	Copm ASAP	Jan-21
Monitor	Monitor	Jan-21
Lockdown released	Lockdown released	Jan-21
Economic recovery	Economic recovery	Jan-21
construction sector restrictions lifted	construction sector restrictions lifted	Jan-21
ability to progress with survey work to finalise design and procure the services of principle contractor within and accelerated timescale once restrictions are lifted.	ability to progress with survey work to finalise design and procure the services of principle contractor within and accelerated timescale once restrictions are lifted.	Jan-21

majority of industry partners are funded entities or in development stage therefore seeing minor impacts as a result of the COVID situation. However those in build like Bombora are dealying their build and the impact on the supply chain who are relaint on that work for commerical sustainability needs to be considered.	majority of industry partners are funded entities or in development stage therefore seeing minor impacts as a result of the COVID situation. However those in build like Bombora are dealying their build and the impact on the supply chain who are relaint on that work for commerical sustainability needs to be considered.	Jan-21
unforloughing of staff and or relaxation of restricitons on returning to busienss as usual	unforloughing of staff and or relaxation of restricitons on returning to busienss as usual	Jan-21
Need target companies to return to business as usual.	Need target companies to return to business as usual.	Jan-21
Many target SMEs are equity-funded and less sensitive to cashflow problems caused by Covid-19, but need clarity of long term finances in order to commit to new projects or continuation of existing projects. Need target companies to return to 'business as usual'.	Many target SMEs are equity-funded and less sensitive to cashflow problems caused by Covid-19, but need clarity of long term finances in order to commit to new projects or continuation of existing projects. Need target companies to return to 'business as usual'.	Jan-21
SBCD sign-off in time for universities to commit to recruitment on three year contracts.	SBCD sign-off in time for universities to commit to recruitment on three year contracts.	Jan-21
Return to business as usual for supply chain.	Return to business as usual for supply chain.	Jan-21
Updated FLOW market analysis together with continued engagement with Welsh Gov on FLOW opportunity.	Updated FLOW market analysis together with continued engagement with Welsh Gov on FLOW opportunity.	Jan-21
Statutory consultees back to business as usual	Statutory consultees back to business as usual	Jan-21

Relaxation of restrictions on site work	Relaxation of restrictions on site work	Jan-21
Site work enabled to inform design work.	Site work enabled to inform design work.	Jan-21
timely approval to unlock ability to tender for detailed design.	timely approval to unlock ability to tender for detailed design.	Jan-21
Updated FLOW market analysis together with continued engagement with Welsh Gov on FLOW opportunity.	Updated FLOW market analysis together with continued engagement with Welsh Gov on FLOW opportunity.	Jan-21
timely provision of terms and conditions.	timely provision of terms and conditions.	Jan-21

High
Medium
Low

Using the assessment of the risks associated with each assessment criteria pro

ASSESSMENT CRITERIA		
	0	5
Scope and key objectives	No change to project scope and key objectives	Limited and minor changes to project scope and key objectives
Targets	No risk to achieving project targets	Short-term, limited impact to achieving project targets
Timescales	No foreseeable delays to progress project	Potentially minor delays (0-6 months)
Reputation if project fails to deliver	No negative impact on City Deal reputation and programme	Local and limited negative impact on City Deal reputation and programme
Stakeholders/partnerships commitment	No issues over stakeholder commitment and involvement	Limited and minor issues over stakeholder commitment and involvement
Project costs	No variance to project costs	0-10% variance
Procurement	No impact on procuring services or infrastructure	Minor impact on procuring services or infrastructure
Staff resourcing	No impact to recruit and retain required staff	Limited impact to recruit and retain required staff

Suggested project categories relating to the risk and impact assessment score are as follows:

Project Risk and Impact Score	Suggested Project Category	Intervention
100+	A	Joint Committee commission
50-99	B	Intervention required. Monit conjunction with Project Tea
25-49	C	No intervention required. Co Programme Office
0-24	D	No intervention required. Co

The context in which the project operates and an element of common sense will be considered monitoring is in place for the successful delivery of the project.



Provide an impact score associated with each in the table below:

SCORING
10
Widespread and major changes to project scope and key objectives
Widespread, but relatively short term impact on achieving project targets
Potentially major delays (6-12 months)
Regional and limited negative impact on City Deal reputation and programme
Widespread and major issues over major or multiple stakeholder commitment and involvement
10-20% variance
Major impact on procuring services or infrastructure
Widespread and major impact to recruit and retain required staff

ed task and finish group to conduct an in-depth review
ored and supported by the Regional Programme Office in m
ntinue to monitor locally with support from the Regional
ntinue to monitor at a project level

ed alongside the impact score to ensure that the right level of intervention and

SBCD Portfolio Covid-19 Impact Assessment Matrix

	Campuses	Digital	HAPS	SILCG
20				
Significant change to project scope and key objectives	5	0	5	5
Significant, long-lasting impact on achieving project targets	5	5	5	5
Potentially significant delays (1 year+)	5	0	5	5
Significant impact on City Deal reputation and programme	10	10	10	10
Significant issues over a major or multiple key stakeholder commitment and involvement	5	5	0	0
20%+ variance	5	5	5	5
Significant impact on procuring services or infrastructure	5	5	5	5
Significant impact to recruit and retain required staff	5	5	5	5
TOTAL	45	40	40	40
	C	C	C	C



Pentre Awel	SKILLS	Yr Egin	Swansea Waterfront	PDM
0	10	20	0	5
5	5	10	20	10
5	5	0	5	5
20	5	5	20	5
0	0	0	10	10
5	0	5	5	5
5	5	5	5	5
5	5	0	10	0
45	35	45	75	45
C	C	C	B	C

0

5

10

20