Version	6 1
version	0. I

Sw	JANSEA BAY y Deal		Version 6.1												
Risk Them	_	Re	ef Title	Date Raised	Category	Risk Description	Inherent Probability	Inherent Impact	Original Control Actions	Review Update/Control Actions	Residual Probability	Residual Impact	Residual Rank	Reported Change	Next Review Date
Financial	Risk	SBCI	Private sector funding contribution/s not realised in line with business case projections	Mar-18	С3	Risk that private sector funding is not realised as per portfolio business case projections that will impact on the deliverability of outputs and outcomes with specific connection to jobs target of the SBCD	5	5 25	Projects required to complete full five case business model including robust financial detail and commercial case identifying and confirming sources of income.	The Portfolio is on track to realise the Private Sector funding however it is acknowledged that the timescales have slipped marginally due to macroeconomic events, Business Case development and approval process. 21/06/22 As previous. Further update TBC 12/10/22 New reporting template developed to be updated quarterly which combines the latest financial scenario with supporting narrative from programmes / projects. Plan to submit to November Programme Board once robust. 15/12/22 A paper reviewing the sources and profiles of private sector contribution is being prepared for Programme Board Q3	4	4	16	\leftrightarrow	Apr-23
Financial	Risk	SBC	D031 Increase in cost of construction	01/07/21	C3 C6	Risk that cost of construction may increase impacting on budgets set out in Programme / Project Businesses resulting in an overspend	5	3 1	The PoMO will work closely with programme / project leads to identify potential impact and determine whether it is managed locally or whether intervention at Portfolio level is required.	21/06/22 Construction Impact Assessment being reviewed on a monthly basis at the request of Programme (Portfolio) Board. Any change is being presented at the meeting. 12/10/22 IProgramme Board requested a Construction Cost Assessment report in July 2022. direction from Programme Board September 2022 was to go back to all programme / project leads to detail their mitigation and current status. Monthly Construction Impact monitoring will continue to be reported at Programme Board. 15/12/22 Construction Cost Assessment report v3.0 submitted to Programme Board. Lead delivery organisations to monitor and report on a monthly basis. Continue to work with PM's to ensure all change is documented through the change process. Construction & Community Benefits sub group in place which provides a forum for on going discussion.	5	3	15	\leftrightarrow	Apr-23
Operational	Risk	SBC	Welsh Government 2021 update of Technical Advice Note (TAN) 15 development risk of flooding and coastal erosion and associated flood planning maps.	11/10/21	C2 C6	Account able Body Proposed updates to the TAN and maps have recategorised the vulnerability of certain developments, increased the extent of the flood maps and the ability of land owners and local authorities to potentially achieve planning permission and ultimately develop land affected by the 2021 updates.	4	4 1	Coordinated challenge (Lead by WLGA) to Welsh Government to ensure the	05/04/22 SBCD Programme (Portfolio) Board identified there is still a potential impact associated with TAN 15. It has been agreed that the PoMO will escalate this to Joint Committee following the elections with the intention that the Local Authority Leaders will pick up the conflicting information in relation to the implementation of the proposed changes with the WLGA. The PoMO have engaged with Programmes / Projects to determine potential areas that are affected by the new maps 24/06/22	4	4	16	\leftrightarrow	Apr-23
Financial	Risk	SBCI	D041 In Year Underspend	08/12/21	C3 C6	Account able Body Having undertaken a reprofiling and baselining exercise across the Portfolio, there is a risk of an in year underspend of circa 10% of the portfolio value, however this has no effect on the overall investment of the Portfolio or the wider benefits and deliverables.	4	3 1	ensure continued progress towards this profile. This is the first reprofiling exercise that's been undertaken following the approval of all project/programme business cases and will be actively managed going forward to business case updates and the	12/10/22 Portfolio demonstrating underspend due to slippage in programme / project delivery, this will be highlighted to Programme Board through financial monitoring.	5	4	20	↑ (4.3)	Apr-23
Delivery	Risk	SBCI	Slippage in delivery of programmes / projects against key milestones	Mar-22	C6 C11	As all City Deal Business Cases have now been approved the risk that City Deal doesn't achieve the outcomes intended within the timescales agree due to slippage in delivery of programme against key milestones resulting in borrowing and recouperation not accurately reflecting spend. Has been re-assessed following the closing of Risk ID SBCD013.	4	4 10	Due to numerous factors, there has been some slippage in the original forecast investment, there will likely be some delays in delivery across the Portfolio for various reasons, including, COVID restrictions, Postponements in business case submissions and approvals and other factors such as resource and material availability may need to be monitored and mitigated as infrastructure elements move further into delivery. The portfolio level benefits have now been forecast for the remaining duration of the portfolio, however regular review will be required in order to ensure risks do not become issues and appropriate mitigation measures are	Agreement by Programme Board and Joint Committee of Governance documentation going forward to report progress and provide challenge on future slippage. Financial monitoring is now focussed on delivery investment and will continue to monitor going forward with any significant variance managed through the change management process. 12/10/22 Escalated to SEC151 Officer. Report to be drafted and presented to the Governance Boards. Risk escalated to an Issue and now moved to the Issues Log. 15/12/22 Slippage is aligned to spend as per Risk ID 041. PoMO met with SRO's to discuss and confirm current project plans and mitigations against slippage. Recommended action from a Gateway Assurance Review at a programme level has highlighted the need for programmes and projects to ensure they have complete and robust delivery plans.	4	4	16	\leftrightarrow	Apr-23
Delivery	Risk	SBCI	Prog/Proj delivering all outputs and outcomes within the business case	Jun-22	C11 C6	Risk that programmes and projects will not deliver elements of the business case resulting in depleted benefits being delivered. Currently funding agreements ensure that programmes and projects are committed to the delivery of business case objectives through the delivery of the outputs, however some of the business cases rely on the outcomes in order to realise the benefits within them. It is a risk if both outputs and outcomes are not delivered upon, however if an output or outcome is not attempted then the organisation will have failed to use best endeavours	3	5 1	Discussions have taken place with CCOS legal. Finance Manager is reviewing all funding agreement documentation and CCOS legal will support any amends/updates required in order to ensure alignment between BC and funding agreements.	12/10/22 The Risk of non delivery of agreed outputs / outcomes will remain until final delivery and sign off of the projects. Mitigations linking to several other issues are in place such as business cases updates, formalising funding agreements, assurance/audit reviews, changes procedures, monitoring and reporting, accelerated delivery. All of these mitigations will allow for agreement of any changes to the current agreed deliverables. 15/12/22 Benefits profiles for Portfolio level benefits have been agreed with all programmes / projects. On going engagement to ensure major project level benefits are agreed, forecasted and reported at appropriate times.	3	5	15	\leftrightarrow	Apr-23
ial Operational	Risk	SBCI	Pressure on construction industry to meet demand of City Deal and other public sector procurements	Dec-22		PoMO / PB Construction Industry reporting issues across supply chains especially recruitment and response to tender calls due to inflationary pressures and market volatility. Particularly regarding the amount of contracts likely to be issued over the next year.	-	5 1		15/12/22 Construction & Community Benefits sub group formed. Construction Impact Assessment being monitored on a monthly basis . Programmes and Projects being encouraged to use change notification process to advise of any slippage or other issues.	3	5	15	\leftrightarrow	Apr-23
Operation	Risk	SBCI	D051 Inability for co-opted members to send deputies to SBCD Programme Board / Joint Committee	Dec-22		Risk of non representation from partner organisations at SBCD Programme Board and Joint Committee due to inability to send deputies	4	2 8	C PARICO MICHINARENIN I N-ANTODE ANA CHITANIA MAIDMATAC MINON MAMNATE / CN-ANTODE	15/12/22 PoMO to request Programme Board approval for the creation of a list of nominated delegates.	4	2	8	\leftrightarrow	Apr-23