	16	
	1111	Bargen Ddinesig
1	w	BAE ABERTAWE
()	W.	SWANSEA BAY
111	Æ)	City Deal

Version 6.0																	
Risk Theme	Risk / Opportunity	Ref	Title	Date Raised	Category	Owner	Risk Description	Inherent Probability	Inherent Impact	Inherent Rank	Original Control Actions	Review Update/Control Actions	Residual Probability	Residual Impact	Residual Rank	Reported Change	Next Review Date
Financial	Risk	SBCD026	Private sector funding contribution/s not realised in line with business case projections	Mar-18	СЗ	Delivery Lead	Risk that private sector funding is not realised as per portfolio business case projections that will impact on the deliverability of outputs and outcomes with specific connection to jobs target of the SBCD	5	5		Projects required to complete full five case business model including robust financial detail and commercial case identifying and confirming sources of income.	0504/22 The Portfolio is on track to realise the Private Sector funding however it is acknowledged that the timescales have slipped marginally due to macroeconomic events, Business Case development and approval process. 2108/22 As previous. Further update TBC 12/10/22 New reporting template developed to be updated quarterly which combines the latest financial scenario with supporting narrative from programmes / projects. Plan to submit to November Programme Board once robust.	4	4	16	\leftrightarrow	Jan-23
Financial	Risk	SBCD031	Increase in cost of construction	01/07/21	C3 C6	All	Risk that cost of construction may increase impacting on budgets set out in Programme / Project Businesses resulting in an overspend	5	3	15 i	The PoMO will work closely with programme / project leads to identify potential impact and determine whether it is managed locally or whether intervention at Portfolio level is required.	05/04/22 PoMO presented the Construction Impact Assessment to Programme Board on 29th March 2022. 3 completed returns, 3 returned with rationales for nil responses and 3 nil responses. Continued origoning evaluation quarterly until all procurement activity is completed, will then be reviewed accordingly. PoMO facilitated are text on 14th February 2022 hosted by Civil Engineering Construction Association (FECA) and Constructing Excellence in Wates (CEW), All Programme / Project Leads, SRO's and other Civil Growth Deals in Wates were invited to attend. 21106/22 Construction Impact Assessment being reviewed on a monthly basis at the request of Programme (Portfolio) Board. Any change is being presented at the meeting. 1/21/10/22 IProgramme Board requested a Construction Cost Assessment report in July 2022. direction from Programme Board September 2022 was to go back to all programmer / project leads to detail their miligation and current status. Monthly Construction Impact monitoring will continue to be reported at Programme Board September 2022 was to go back to all programmer / project leads to detail their miligation and current status. Monthly Construction Impact monitoring will continue to be reported at Programme Board.	5	3	15	\leftrightarrow	Jan-23
Operational	Risk	SBCD033	Welsh Government 2021 update of Technical Advice Note (TAN) 15 development risk of flooding and coastal erosion and associated flood planning maps.	11/10/21	C2 C6	Account able Body	Proposed updates to the TAN and maps have recategorised the vulnerability of certain developments, increased the extent of the flood maps and the ability of land owners and local authorities to potentially active planning permission and ultimately develop land affected by the 2021 updates.		4	16	Welsh Government are monitoring effectiveness of Planning Policy Wales (PPW) and Technical Advice Note (TAN) is through a notification direction and sustainable development Indicators. Coordinated challenge (Lead by WLGA) to Welsh Government to ensure the updating of TAN is does not have a negative impact on regeneration activity. Carry out additional Environmental Impact Assessments (EIA) Consultation with Lead Local Flood Authority and planning authorities Flood Map for planning embedded Strategic Flood Consequences Assessment (SFCA) to be undertaken to provide the evidence to Inform policies and als seelection processes for all strategic and local development planning embedded produced evidence to Inform policies and als seelection processes for all strategic and local development planning applications might be affected and raise are concerned. Assessment (FCA) to be carried out to assess the risk of Flood consequences Assessment (FCA) to be carried out to assess the risk of Progress as planned across the portfolio, being cartilous that future planning applications might be affected and raise any concerns as early as possible Programmes and Projects to review the potential impact of the updated TAN and provide a statement indicating whether or not they believe their schemes could be affected and any other measures they are taking on top of those listed here.	05/04/22 SBCD Programme (Portfolio) Board identified there is still a potential impact associated with TAN 15. It has been agreed that the PoMO will escalate this to Joint Committee following the elections with the intention that the Local Authority Leaders will pick up the conflicting information in reliation to the implementation of the proposed changes with the WLGA. The PoMO have engaged with Programmer Projects to determine potential areas that are affected by the new maps 24/06/22. Technical Advisory Note has been updated 10th March 2022. PoMO to engage with Clir Stewart and Werdy Walters to gain clarify on latest position. To be raised at the next Programmer / Project Leads meeting to enquire whether this still poses an issue locally and what plans are in place. 12/10/22 No turther update. Update requested from the regional WLGA representative, awaiting response.	4	4	16	\leftrightarrow	Jan-23
Financial	Risk	SBCD041	In Year Underspend	08/12/21	C3 C6	Account able Body	Having undertaken a reprofiling and baselining exercise across the Portfolio, there is a risk of an in year underspend of circa 10% of the portfolio value, however this has no defect on the overall investment of the Portfolio or the wider benefits and deliverables.	4	3	12	Review of investment components and timelines has been completed in conjunction with the Programme / Project Leads. These reviews have resulted in a more realistic investment forecast which will allow for Quarterly and Annual review and scruliny to ensure continued progress towards this profile. This is the first reprofiling worsten that 5 been undertaken following the approval of all project/programme business cases and with the actively managing diprig forward to business case updates and the change managiment strategy.	120402 This will continue to be reviewed and future change will be managed through the change management stratagy and business case updates. 2106/22 Budget has been reprofiled. UKG SWG are content. On going monitoring. 1210/02 Portfolio demonstrating underspend due to silippage in programme / project delivery, this will be highlighted to Programme Board through financial monitoring.	5	4	20	↑ (4.3)	Jan-23
Delivery	Risk	SBCD043	Slippage in delivery of programmes / projects against key milestones	Mar-22	C6 C11	JC	As all City Deal Business Cases have now been approved the risk that City Deal doesn't achieve the outcomes intended within the timescales agree due to slippage indelevery of programme against key milestones resulting in delevery of programme against key milestones resulting spend. Has been re-assessed following the closing of Risk ID SBCD013.	4	4	16 f	Due to numerous factors, there has been some silppage in the original forecast investment, there will likely be some delays in delivery across the Portfolio for various reasons, including, COVID restrictions, Postponements in business case submissions and approvals and other factors such as resource and material availability may need to be monitored and mitigated as infrastructure elements nowe further into delivery. The portfolio level benefits have now been forecast for the remaining duration of the portfolio, however regular review will be required in order to ensure risks do not become issues and appropriate mitigation measures are adopted by the programmes and projects to meet the delivery commitments of the wider portfolio. PoMO are now monitoring the Procurement Pipeline	ASSA42 The CITy Deal Finance Manager and PoMO Manager are now working with the Programme / Project Leads, to Identify changes to plan and report them through the Change Control Process. Procurement Plepleine is now part of the Quarterly Monitoring process that is presented to Governance Boards. PoMO have created a Dashboard to summarise activity and risk across the Portfolio which is presented quarterly through the Covernance Boards. 2406/22 Agreement by Programme Board and Joint Committee of Governance documentation going forward to report progress and provide challenge on future slippage. Financial monitoring is now focussed on delivery investment and will continue to monitor going forward with any significant variance managed through the change management process. 21/210/22 Escalated to SEC151 Officer. Report to be drafted and presented to the Governance Boards. Risk escalated to an Issue and now moved to the Issues Log.	4	4	16	\leftrightarrow	Jan-23
Delivery	Risk	SBCD047	Prog/Proj delivering all outputs and outcomes within the business case	Jun-22	C11 C6	Delivery Lead	Risk that programmes and projects will not deliver elements of the business case resulting in depleted benefits being delivered. Currently funding agreements ensure that programmes and projects are committed to the delivery of business case objectives through the delivery of the outputs, however some of the business cases every on the outcomes in order to realise the benefits within them. It is a risk if both outputs and outcomes are not delivered upon, however if an output or outcome is not attempted then the organisation will have failed to use best endeavours.	3	5	15	Discussions have taken place with CCOS legal. Finance Manager is reviewing all funding agreement documentation and CCOS legal will support any amends/updates required in order to ensure alignment between BC and funding agreements.	12/10/22 The Risk of non delivery of agreed outputs / outcomes will remain until final delivery and sign off of the projects. Mitigations inking to several other issues are in place such as business cases updates, formalising funding agreements, assurance/audit reviews, changes procedures, monitoring and reporting, accelerated delivery. All of these mitigations will allow for agreement of any changes to the current agreed deliverables.	3	5	15	\leftrightarrow	Jan-23