


Swansea Bay City Deal - Gateway 0 Action Plan

As part of the assurance arrangements for the SBCD Portfolio, a Gateway 0 Review was undertaken 19th-21st July 2021. The Review Team report gave a Delivery Confidence Assessment Rating of Amber/Green with 4 Recommendations and a number of advisory comments.

The following Action Plan has been developed in response to these recommendations and provides detail on the PoMO actions to fulfill the recommendations.

The full Gateway 0 Report can be found below:



Portfolio Gateway Review 2022-23 Recommendation Action Plan

ID	Recommendation	Priority	Actions	Target Date	Lead	Sign Off	Status	Dependencies	Update
Gate001	Ensure that individual Business Cases are maintained as live governance tools to keep pace with changing dynamics of the operating environment.	Recommended	PoMO to meet with all programme / project leads to advise on requirements for business case updates Guidance on business case update process to be developed by PoMO Scheduling of business case updates included in programme / project IAAPs	End of Dec 2022 & Ongoing	IW	PB/JC	Completed	Programme / project resource. Timing of key milestones / stages / changes to programmes and projects	Ongoing meetings between PoMO and programme / project leads re: development of business cases Guidance on business case update process approved by Joint Committee on 10th November Programme / project IAAPs being continually monitored and updated by PMs and reported quarterly to detail the business case updates schedule
Gate002	Embed active monitoring of costs across the Portfolio and map against the benefits profiles, to inform any downstream prioritisation or re-phasing options.	Recommended	Financial monitoring and benefits realisation reporting on a quarterly basis Utilise SBCE change management process to identify, report and approve project / programme business case downstream prioritisation and rephasing options Note: Due to the nature of the SBCE portfolio including the annual drawdown of City Deal funds until 2033, timescales involved in delivery and allocation of funds to defined business cases across multiple delivery organisations, the prioritisation or rephasing options across projects and programmes would not be practicable.	End of Dec 2022 & Ongoing	RA/PR	PB/JC	Completed	Project and programmes to engage with monitoring processes and bring forward accurate, timely and robust proposals	Monitoring schedule for quarters 2,3 and 4 in place for 2022/23 PoMO actively engage with PMs and SROs on the change management process. Individual meetings held with all SROs to provide feedback on current reporting quality and provide suggestions for consistency
Gate003	Increase access to PoMO intelligence and data for individual Projects, to facilitate proactive analysis and options planning, thus tightening the governance links and improving speed and quality of decision making.	Recommended	Implementation of P3M software Revision and development of existing portfolio dashboard Sharing and updating governance arrangements and logistics of board meetings	End of Sept 2022 & Ongoing	PR	PB/JC	Completed		P3M software procurement complete. Initial development of baseline information and templates ongoing. PoMO completed Celoxis training in December 2022 and are currently populating quarterly reports for Q3 2022/23 on to the system. Once quarterly reports have been fully uploaded, baseline set up will be complete and will allow project / programme leads to report and record information through the system from the start of Q4 2022/23. Following rollout of P3M software to the programmes / projects, information should be received by the portfolio office in almost real time, allowing for quicker intervention PoMO has updated governance arrangement schedule to all stakeholders in August. JC forward work plan to be updated and reported in September
Gate004	Enhance the clarity of reports and communications through increased use of plain, clear language and executive		PoMO to review previous covering reports and obtain feedback from Monitoring Officer and Sec 151 Officer						Review process initiated for SBCE governance groups.

	<p>plain, clear language and executive summaries.</p>	<p>Recommended</p>	<p>PoMO to provide guidance for authors of reports and ensures all stakeholders involved in the approval process of documents for use of plain, clear language and executive summaries</p>	<p>End of Sept 2022 & Ongoing</p>	<p>PR</p>	<p>PB</p>	<p>Completed</p>	<p>October Programme Board instructed PoMO to review all reports and updates for accuracy, clarity and consistency. This was undertaken and individual meetings were set up with SROs throughout November. These meetings covered key areas and requirements for SBCD reports and a Summary Report has been prepared, highlighting key findings and is to be reported back to January 2023 Programme Board for information.</p>
--	---	--------------------	--	---------------------------------------	-----------	-----------	-------------------------	---

Lists

Portfolio
Strategic
Economic
Commercial
Financial
Management

Critical
Essential
Recommended
Advisory

Not Actioned
In Progress
Completed

JB
PD
GJ
PA
IW
AB
HT
RA
PA/GJ
PoMO
PR
HH
RA/PR